

NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME
Monthly progress report of family type biogas plants for the year 2014-15

Name of the Nodal Agency : **RURAL DEVELOPMENT & PANCHAYAT RAJ DEPARTMENT, Government of Karnataka**

Report for the month of : **November-14**

Type of plants being installed : **Family type Dheena bhandhu Model 2 cubic Mtr. - 6 Cubic Mtr.**


Sl. No.	Name of the District	Annual Target		Nos of Biogas plants commissioned						Cumulative (up to current month of report)	No. of LLP	No. of plants under construction stage			Total nos of plants under construction stage	Unit cost of a plant as per size in Rs.	Training as per targets allocated to SMD/SNA	Reasons for shortfall in achieving biogas plant and training targets	Nos of villages covered (cumulative)	
		Gen	SC	Gen	SC	ST	Gen	SC	ST			Gen	SC	ST						
1	BAGALKOT	310	15	325	158	0	0	48	3	0	209	32	3	0	35	23800	5	0	32	
2	BANGALORE (R)	190	10	200	72	0	0	15	0	0	87	15	0	0	15	26000	5	0	29	
3	BANGALORE (U)	136	14	150	16	1	0	1	0	0	18	47	0	0	47	33000	5	0	0	
4	BELGAUM	3745	120	3865	1259	0	0	0	0	0	1259	1234	538	0	0	538	26500	10	1	0
5	BELLARY	40	10	50	5	0	0	5	0	0	10	6	0	0	6	25000	5	1	6	
6	BIDAR	89	11	100	40	9	0	21	2	0	72	4	2	0	6	28000	4	0	0	
7	BIDAR	236	14	250	132	0	0	51	2	1	186	48	2	1	51	23800	5	0	14	
8	CHAMARAJNAGAR	41	9	50	4	0	0	4	0	0	8	5	0	0	5	25000	4	0	4	
9	CHIKKAMAGALUR	118	7	125	21	0	0	11	0	0	32	56	2	0	58	27000	6	0	23	
10	CHIKKABALLAPUR	188	12	200	15	0	0	50	0	0	65	20	0	0	20	23000	5	0	4	
11	CHITRADURGA	67	8	75	42	0	0	13	0	0	55	10	0	0	10	23000	4	0	36	
12	DAKSHINA KANNADA	872	28	900	0	0	0	0	0	0	0	146	0	0	146	25000	6	0	0	
13	DAVANAGERE	335	15	350	151	0	0	0	0	0	151	79	5	0	84	25000	6	1	0	
14	DHARWAD	45	5	50	0	0	0	0	0	0	0	25	0	0	25	25000	4	0	0	
15	GADG	45	5	50	6	0	0	5	1	0	12	4	1	1	6	28000	4	0	8	
16	GULBARGA	105	5	110	0	0	0	0	0	0	0	0	0	0	0	24000	5	0	0	
17	HASSAN	615	35	650	0	0	0	0	0	0	0	201	9	0	210	24500	6	1	0	
18	HAVERI	261	14	275	0	0	0	24	1	0	25	25	1	4	30	28000	6	1	10	
19	KODAGU	73	7	80	3	0	0	1	0	0	4	2	0	0	2	30000	4	0	0	
20	KOLAR	18	2	20	4	0	0	4	0	0	8	8	2	0	10	23000	4	0	0	
21	KOPPAL	70	5	75	6	0	0	9	0	0	15	7	0	0	7	25000	3	0	8	
22	MANDYA	161	14	175	13	2	0	8	0	0	23	5	0	0	5	27300	4	0	8	
23	MYSORE	190	10	200	14	0	0	2	0	0	16	19	0	0	19	25000	5	0	4	
24	RAMANAGAR	144	6	150	0	0	0	57	3	0	60	18	0	0	18	22400	4	0	0	
25	RAICHUR	119	6	125	0	0	0	31	0	0	31	40	0	0	40	27000	4	0	0	
26	SHIMOGA	952	48	1000	570	0	0	35	0	0	605	55	0	0	55	24500	6	1	83	
27	TUMKUR	131	19	150	92	0	0	2	0	0	94	5	1	0	6	24000	6	0	0	
28	UDUPI	476	24	500	0	0	0	230	0	0	230	250	0	0	250	22000	6	0	0	
29	UTTARA KANNADA	161	14	175	161	0	0	0	0	0	161	25	0	0	25	28340	6	0	0	
30	YADGIR	67	8	75	0	0	0	0	0	0	0	0	0	0	0	27000	3	0	0	
TOTAL		10000	510	10500	2784	12	0	647	12	1	3456	1234	1715	28	1749	769140	150	6	309	

Note : The progress report uploaded in the RDPR website (<http://rdpr.kar.nic.in>)

Forwarded to Director (Biogas), MNRE, Block No. 14, CGO Complex, Lodhi Road, NEW DELHI - 011-24368904/24361024 also mailed at g.meena@nic.in

File No. RDP 13 BGS 2014

Bangalore, Dated 09.12.2014


 Director (RI-2) &
 Deputy Secretary to Government,
 Rural Development & Panchayat Raj Department