

NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME
Monthly progress report of family type biogas plants for the year 2013-14
RURAL DEVELOPMENT & PANCHAYATI RAJ DEPARTMENT, Government of Karnataka

Name of the Nodal Agency : **RURAL DEVELOPMENT & PANCHAYATI RAJ DEPARTMENT, Government of Karnataka**
 Report for the month of : **December-13**
 Type of plants being installed : **Family type Dheena Bhandhu Model**

Sl.No.	Name of the District	Annual Target			No.s of Biogas plants commissioned						Cumulative (up to current month of report)	No. of plants under construction stage			Total no.s of plants under construction stage	Unit cost of a plant as per size in Rs.	Training organized as per targets allocated to SND/SVA	Reasons for shortfall in biogas plant and training targets	No.s of villages covered (cumulative)
		Gen	SC	Total	Up to previous month	During the month of reporting	of report)	Gen	SC	ST		Gen	SC	ST					
1	BAGALKOT	251	8	259	104	0	0	35	0	0	139	70	2	0	72	0	0	22	
2	BANGALORE (R)	251	8	259	71	5	0	10	0	0	86	25	2	0	27	0	0	20	
3	BANGALORE (U)	253	6	259	52	1	0	8	0	0	61	37	2	0	39	0	0	37	
4	BELGAVUM	2510	76	2586	0	0	0	1351	8	0	1359	141	0	0	141	0	0	0	
5	BELLARY	302	8	310	0	0	0	22	0	0	22	5	0	0	5	0	0	6	
6	BIDAR	247	12	259	0	0	0	6	0	0	6	30	0	0	30	0	0	5	
7	BIJAPUR	251	8	259	0	0	0	83	2	0	85	54	1	0	55	0	0	14	
8	CHAMARAJANAGAR	251	8	259	104	0	0	31	4	0	139	0	0	0	0	0	4		
9	CHIKKAMAGALUR	251	8	259	0	0	0	117	0	0	117	85	0	0	85	0	0	20	
10	CHIKKABALLAPUR	151	4	155	0	0	0	80	0	0	80	30	5	0	35	0	0	14	
11	CHITRADURGA	126	3	129	0	0	0	31	0	0	31	0	0	0	0	0	0	16	
12	DAKSHINA KANNADA	251	8	259	35	0	0	78	0	0	113	800	0	0	800	0	0	0	
13	DAVANAGERE	251	8	259	0	0	0	130	0	0	130	0	0	0	0	0	0	2	
14	DIARWAD	251	8	259	0	0	0	0	0	0	0	10	0	0	10	0	0	0	
15	GADG	89	3	92	6	0	0	14	0	0	20	4	0	0	4	0	0	5	
16	GULBARGA	99	3	102	45	11	0	0	0	0	56	4	0	0	4	0	0	18	
17	HASSAN	838	24	862	89	1	0	268	15	0	373	44	11	0	55	0	0	76	
18	HAVERI	251	8	259	47	4	0	46	0	3	100	20	0	3	23	0	0	15	
19	KODAGU	126	3	129	47	0	0	15	0	0	62	15	0	0	15	0	0	30	
20	KOLAR	51	1	52	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
21	KOPPAL	253	6	259	0	0	0	0	0	0	0	10	0	0	10	0	0	3	
22	MANDYA	251	8	259	0	0	0	23	0	0	23	20	0	0	20	0	0	7	
23	MYSOORE	502	15	517	0	0	0	11	0	0	11	5	0	0	5	0	0	6	
24	RAMANAGAR	51	1	52	0	0	0	42	3	0	45	27	0	0	27	0	0	12	
25	RAICHUR	251	8	259	22	0	0	10	0	0	32	5	0	0	5	0	0	106	
26	SEIMMOGA	838	24	862	1116	0	0	20	20	0	1156	128	4	0	132	0	0	0	
27	TUMKUR	302	9	311	0	0	0	61	0	0	61	17	0	0	17	0	0	7	
28	UDUPI	224	7	231	0	0	0	581	0	0	581	200	0	0	200	0	0	0	
29	UTTARA KANNADA	151	4	155	110	0	0	14	0	0	124	30	0	0	30	0	0	57	
30	YADGIR	126	3	129	20	0	0	0	0	0	20	30	0	0	30	0	0	3	
TOTAL		10000	300	10300	1868	22	0	3087	52	3	5032	1846	27	3	1876			505	

Note : The progress report uploaded in the RDPR website (<http://rdpr.kar.nic.in>)

Forwarded to Director (Biogas) MNRE, Block No. 14, CGO, Complex, Lodi Road, NEW DELHI - 011 - 24368904/24361024

File No. RDP 21 BGS 2013

Bangalore, Dated 16.01.2014

Director (RI-2) &
 E/o Deputy Secretary to Government,
 Rural Development & Panchayati Raj Department