


NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME																								
Monthly progress report of family type biogas plants for the year 2015-16																								
Name of the Nodal Agency :			RURAL DEVELOPMENT & PANCHAYAT RAJ DEPARTMENT, Government of Karnataka																					
Report for the month of :			April-15																					
Type of plants being installed :			Family type Dheena bhandhu Model 1 cubic Mtr. - 6 Cubic Mtr.																					
Sl. No.	Name of the District	Annual Target			No.s of Biogas plants commissioned						Cumulative (upto current month of report)	No. of LLP	No. of plants under construction stage			Total no.s of plants under construction stage	Unit cost of a plant as per size in Rs.	Training organized as per targets allocated to SND/SNA		Reasons for shortfall in achieving biogas plant and training targets due to delay in release of CFA	No.s of villages covered (cumulative)			
		Gen	SC Comp.	Total	Up to previous month			During the month of reporting					Gen	SC	ST			Gen	SC			ST	User TRG	CMC TRG
					Gen	SC	ST	Gen	SC	ST														
1	BAGALKOT	293	10	303	0	0	0	0	0	0	0	0	0	0	0	0	23800	5	0	0	0			
2	BANGALORE ( R)	383	10	393	0	0	0	0	0	0	0	0	0	0	0	0	26000	5	0	0	0			
3	BANGALORE ( U)	293	10	303	0	0	0	0	0	0	0	0	0	0	0	0	35000	5	0	0	0			
4	BELGAUM	5072	10	5082	0	0	0	0	0	0	0	0	0	0	0	0	26500	10	1	0	0			
5	BELLARY	353	10	363	0	0	0	0	0	0	0	0	0	0	0	0	25000	5	1	0	0			
6	BIDAR	293	10	303	0	0	0	0	0	0	0	0	0	0	0	0	25600	4	0	0	0			
7	VIJAYAPUR	293	10	303	0	0	0	0	0	0	0	0	0	0	0	0	23800	5	0	0	0			
8	CHAMARAJNAGAR	293	10	303	0	0	0	0	0	0	0	0	0	0	0	0	26000	4	0	0	0			
9	CHIKKAMAGALUR	293	10	303	0	0	0	0	0	0	0	0	0	0	0	0	27000	6	0	0	0			
10	CHIKKABALLAPUR	232	10	242	0	0	0	0	0	0	0	0	0	0	0	0	23000	5	0	0	0			
11	CHITRADURGA	202	10	212	0	0	0	0	0	0	0	0	0	0	0	0	23000	4	0	0	0			
12	DAKSHINA KANNADA	990	10	1000	0	0	0	0	0	0	0	0	0	0	0	0	25000	6	0	0	0			
13	DAVANAGERE	293	10	303	0	0	0	0	0	0	0	0	0	0	0	0	25000	6	1	0	0			
14	DHARWAD	293	10	303	0	0	0	0	0	0	0	0	0	0	0	0	25000	4	0	0	0			
15	GADAG	141	10	151	0	0	0	0	0	0	0	0	0	0	0	0	30000	4	0	0	0			
16	KALBURGI	499	10	500	0	0	0	0	0	0	0	0	0	0	0	0	29000	5	0	0	0			
17	HASSAN	596	10	606	0	0	0	0	0	0	0	0	0	0	0	0	28500	6	1	0	0			
18	HAVERI	596	10	606	0	0	0	0	0	0	0	0	0	0	0	0	30000	6	1	0	0			
19	KODAGU	171	10	181	0	0	0	0	0	0	0	0	0	0	0	0	30000	4	0	0	0			
20	KOLAR	50	10	60	0	0	0	0	0	0	0	0	0	0	0	0	23000	4	0	0	0			
21	KOPPAL	293	10	303	0	0	0	0	0	0	0	0	0	0	0	0	34000	3	0	0	0			
22	MANDYA	293	10	303	0	0	0	0	0	0	0	0	0	0	0	0	26000	4	0	0	0			
23	MYSORE	596	10	606	0	0	0	0	0	0	0	0	0	0	0	0	25000	5	0	0	0			
24	RAMANAGAR	111	10	121	0	0	0	0	0	0	0	0	0	0	0	0	28000	4	0	0	0			
25	RAICHUR	293	10	303	0	0	0	0	0	0	0	0	0	0	0	0	27000	4	0	0	0			
26	SHIMOGA	990	10	1000	0	0	0	0	0	0	0	0	0	0	0	0	24500	6	1	0	0			
27	TUMKUR	353	10	363	0	0	0	0	0	0	0	0	0	0	0	0	24000	6	0	0	0			
28	UDUPI	499	10	500	0	0	0	0	0	0	0	0	0	0	0	0	22000	6	0	0	0			
29	UTTARA KANNADA	171	10	181	0	0	0	0	0	0	0	0	0	0	0	0	28340	6	0	0	0			
30	YADGIR	499	10	500	0	0	0	0	0	0	0	0	0	0	0	0	27000	3	0	0	0			
	<b>TOTAL</b>	15700	300	16000	0	0	0	0	0	0	0	0	0	0	0	0	796040	150	6	0	0			

Note : The progress report uploaded in the RDPR website (<http://rdpr.kar.nic.in>)

Forwarded to Director (Biogas), MNRE, Block No. 14, CGO, Complex, Lodhi Road, NEW DELHI - 011- 24368904/24361024 also mailed at [gl.meena@nic.in](mailto:gl.meena@nic.in)

File No. RDP 40 BGS 2015

Bangalore, Dated 16.05.2015

  
 Director (R1-2) &  
 E/o Deputy Secretary to Government  
 Rural Development & Panchayat Raj Department