

NATIONAL BIOGAS AND MANURE MANAGEMENT PROGRAMME																						
Monthly progress report of family type biogas plants for the year 2014-15																						
Name of the Nodal Agency :			RURAL DEVELOPMENT & PANCHAYAT RAJ DEPARTMENT, Government of Karnataka																			
Report for the month of :			March-15																			
Type of plants being installed :			Family type Dheena bhandhu Model 2 cubic Mtr. - 6 Cubic Mtr.																			
Sl. No.	Name of the District	Revised Annual Target			No.s of Biogas plants commissioned						Cumulative (upto current month of report)	No. of LLP	No. of plants under construction stage			Total no.s of plants under construction stage	Unit cost of a plant as per size in Rs.	Training organized as per targets allocated to SND/SNA		Reasons for shortfall in achieving biogas plant and training targets	No.s of villages covered (cumulative)	
		Gen	SC Comp.	Total	Up to previous month			During the month of reporting					User TRG	CMC TRG	due to delay in release of CFA							
					Gen	SC	ST	Gen	SC	ST												
1	BAGALKOT	310	15	325	271	0	0	39	11	4	325		0	0	0	0	23800	5	0	0	58	
2	BANGALORE (R)	190	10	200	140	0	0	57	3	0	200		0	0	0	0	26000	5	0	0	53	
3	BANGALORE (U)	136	14	150	31	2	0	26	1	0	60		40	0	0	40	33000	5	0	5	36	
4	BELGAUM	8745	120	8865	2676	0	0	463	90	187	3416	3041	48	0	0	48	26500	10	1	0	0	
5	BELLARY	40	10	50	39	0	0	11	0	0	50		11	0	0	11	25000	5	1	0	17	
6	BIDAR	89	11	100	89	7	4	0	0	0	100		0	0	0	0	25600	4	0	0	15	
7	VIJAYAPUR	236	14	250	246	0	0	24	3	0	273		18	1	0	19	23800	5	0	0	46	
8	CHAMARAJNAGAR	41	9	50	21	0	0	8	6	0	35		15	0	0	15	25000	4	0	0	12	
9	CHIKKAMAGALUR	118	7	125	79	7	0	39	0	0	125		30	0	0	30	27000	6	0	0	26	
10	CHIKKABALLAPUR	188	12	200	121	8	0	65	4	2	200		0	0	0	0	23000	5	0	0	4	
11	CHITRADURGA	67	8	75	56	0	0	0	0	0	56		0	0	0	0	23000	4	0	0	41	
12	DAKSHINA KANNADA	872	28	900	233	0	0	263	0	9	505		0	0	0	0	25000	6	0	0	0	
13	DAVANAGERE	335	15	350	195	0	0	18	0	0	213		117	15	5	137	25000	6	1	0	0	
14	DHARWAD	45	5	50	0	0	0	30	0	0	30		25	0	0	25	25000	4	0	0	0	
15	GADAG	45	5	50	50	0	0	0	0	0	50		9	2	4	15	30000	4	0	0	34	
16	KALBURGI	105	5	110	105	0	0	10	0	0	115	5	5	0	0	5	29000	5	0	0	60	
17	HASSAN	615	35	650	9	5	0	79	4	3	100		0	0	0	0	24500	6	1	0	0	
18	HAVERI	261	14	275	200	0	0	0	0	0	200		64	5	9	78	30000	6	1	0	40	
19	KODAGU	73	7	80	5	0	0	0	0	0	5		11	0	0	11	30000	4	0	0	3	
20	KOLAR	18	2	20	13	2	0	5	0	0	20		0	0	0	0	23000	4	0	0	0	
21	KOPPAL	70	5	75	59	0	0	16	0	0	75		12	0	0	12	28000	3	0	0	21	
22	MANDYA	161	14	175	61	4	0	40	0	0	105		70	0	0	70	26000	4	0	0	18	
23	MYSORE	190	10	200	55	6	0	9	9	1	80		20	0	0	20	25000	5	0	0	4	
24	RAMANAGAR	144	6	150	82	5	4	49	6	4	150		0	0	0	0	28000	4	0	0	42	
25	RAICHUR	119	6	125	31	0	0	11	0	0	42		40	0	0	40	27000	4	0	0	8	
26	SHIMOGA	952	48	1000	720	0	0	15	0	0	735		45	0	0	45	24500	6	1	0	98	
27	TUMKUR	131	19	150	103	0	0	25	1	0	129		7	0	0	7	24000	6	0	0	0	
28	UDUPI	476	24	500	298	2	0	118	8	74	500		0	0	0	0	22000	6	0	0	0	
29	UTTARA KANNADA	161	14	175	161	0	0	10	2	2	175		100	0	0	100	28340	6	0	0	60	
30	YADGIR	67	8	75	70	0	0	105	0	0	175		0	0	0	0	27000	3	0	0	0	
	TOTAL	15000	500	15500	6219	48	8	1535	148	286	8244	3046	687	23	18	728	783040	150	6	5	696	

Note - The progress report uploaded in the RDPR website (<http://rdpr.kar.nic.in>)

Forwarded to Director (Biogas), MNRE, Block No. 14, CGO, Complex, Lodhi Road, NEW DELHI - 011- 24368904/24361024 also mailed at gl.meena@nic.in

File No. RDP 13 BGS 2014

Bangalore, Dated 16.03.2015


 Director (R-2)
 E/o Deputy-Secretary to Government,
 Rural Development & Panchayat Raj Department